

PERCOLATION TEST REPORT

Boring No.: PT-X-02 Page No.: 01 of 02

Project:	Van Wyck Expressway Widening	Project No.:	187802			
Client:	NYSDOT	Location:	Van Wyck Expressway			
Install Date:	4/20/2018	Boring No.:	PT-X-02			
Inspector:	Gabriela de Aragao	Hours:	8:30 AM	12:35 PM		
Contractor:	Warren George, Inc.	Weather:	Partly Cloudy			
Driller/Helper	Jim Wilson, Eddie Fontanez	Temperature:	AM 37 deg F.	PM 51 deg F.		

istalla	ition an	d Strat	graphy	Sketch	1:			. 1	:	:				= ==	
			Casing	7 O D					Cooina	Cizar				الاللا	
			◆ Casiii	y O.D.					Casing	ID:				HW 4.0	
			`		A				Casing Casing	U D .				4.5	in.
					Cas	ing Stic	kup		Casing	Sticku	p abov	e arour	nd:	4.5 2.5	ft.
Grou	ınd Sur	face		·····	A	<u> </u>	- 1								
									Ground	l Elev.:				32.0	ft.
									Ground (See a	ddition	al rema	rks bel	ow)		
														3	
														<u>.</u>	
					res	t Depth	Below	Ground	1						
									Draina	ne Mat	erial·	clear	n coars	e sand	
									Draina	ge Thic	kness:	olcai	1 00010	4	in.
									Depth t	to Draii	nage La	ayer:		7.7	ft.
Drain	age Ma	aterial							Elevati	on at T	op Dra	inage L	ayer:	7.7 24.4	ft.
					1	Draina	age Thi	ckness							
					₩ ₩				Depth 1	to Casi	ng Bott	om:		8.0	
									Llevati	on at C	asing E	3ottom:		24.0	ft.
		Dia	gram N	ot to So	cale				(See a	ddition	al rema	rks bel	ow)	, , , , , , , , , , , , , , , , , , , ,	
ercola	ation Te	est Rea	dings:		- .			14/ 1	D (1.1	14/ 1	D (1)				
Test	Date	Date	Time	Time	Test Depth	_			Depth t Time				p in	Perco	latio

r crodution restrictionings.											
Test	Date Start	Date	Time	Time	Test	Length of	Water Depth	•	Drop in	Percolation	
No.		Finish		Finish	Depth	Time Internal	at Start Time	at End Time	Water Level	Rate (in./hr.)	
INO.		11111511			(ft.)	(min.)	Interval (in.)	Interval (in.)	(in.)	1\ate (111./111.)	
	4/20/18	4/20/18	8:30	8:45	8.0	15	99.2	99.5	0.2		
1	4/20/18	4/20/18	8:45	9:00	8.0	15	99.5	99.8	0.4	1.4	
'	4/20/18	4/20/18	9:00	9:15	8.0	15	99.8	100.3	0.5	1.4	
	4/20/18	4/20/18	9:15	9:30	8.0	15	100.3	100.7	0.4		
	4/20/18	4/20/18	9:35	9:50	8.0	15	99.0	99.4	0.4		
2	4/20/18	4/20/18	9:50	10:05	8.0	15	99.4	99.8	0.5	1.3	
	4/20/18	4/20/18	10:05	10:35	8.0	30	99.8	100.3	0.5		
	4/20/18	4/20/18	10:35	10:55	8.0	20	99.7	100.0	0.2		
3	4/20/18	4/20/18	10:55	11:15	8.0	20	100.0	100.2	0.2	1.0	
	4/20/18	4/20/18	11:15	11:35	8.0	20	100.2	100.7	0.5		
4	4/20/18	4/20/18	11:35	11:55	8.0	20	99.6	100.0	0.4		
	4/20/18	4/20/18	11:55	12:15	8.0	20	100.0	100.3	0.4	1.1	
	4/20/18	4/20/18	12:15	12:35	8.0	20	100.3	100.7	0.4		

Additional Remarks:

- 1 Test depth recorded below existing ground surface.
- 2 Depth to water level measured below the top of the casing.
- 3 Elevation is reported on the North American Vertical Datum of 1988 (NAVD 88) in U.S. Survey feet.